

**List of Approved Projects for the Last 03-Years  
Municipal Committee Gojra.**

Sr. No	Name of Project	Gestation Period		Approved (PKR) in Million	Status	Physical Progress (%)	Remarks
		Date of commencement	Date of completion				
<b>Year 2017-18</b>							
1	P/F Electro magnetic solenoid driven Hypo Chlorinator/dosing pump on all tubewells & filtration plants City Gojra.	20-10-2017	19-12-2017	1.00	Work completed	100%	
2	P/F Starter of best quality i/c fuses, indicating lights, timer and main switches best quality complete in all respect as per satisfaction of Engineer Incharge for all tube wells and water works	20-10-2017	19-12-2017	1.00	//	100%	
3	Purchase of New Loader Rickshaws for lifting of solid-waste	20-10-2017	19-12-2017	1.00	//	100%	
4	Repair of Water tank & sprinkling system of watering lorry No. FDA-5361	20-10-2017	19-12-2017	6.00	//	100%	
5	Repair of Sucker Jetting machine No. TSG-1003	19-10-2017	18-12-2017	1.00	//	100%	
6	Supply of Filter Cartages U.V. Lump 5-Way Multi port valve best quality for filtration Plants Gojra	24-01-2018	23-03-2018	0.245	//	100%	
7	Construction of Water Course , Culvert etc Railway Crossing Chowk Gojra	20-01-2018	19-03-2018	0.390	//	100%	
8	Raising of manhole, manhole cover, slabs, Laying of RCC sewer pipe Construction of manholes, Gully grating, Re-soling etc. City Gojra	22-01-2018	21-07-2018	0.800	//	100%	
9	P/F of sullage pump , Diesel Engine i/c Trolley ½ Cusec. Discharge & 50' head i/c all accessories. Section Flexible pipe, i/c flexible valve (Best quality) as per satisfaction of Engineer Incharge Takia Phumman Saien Gojra	22-01-2018	21-03-2018	0.560	//	100%	
10	Construction of Drains, Soling & Re-soling etc. Ward No. 1 Gojra	7/4/2018	29-09-2018	1.000	//	100%	

11	Construction of Drains, Nalla, Soling, & Re-soling, Water supply etc. Ward No. 2 Gojra	7/4/2018	29-09-2018	1.000	//	100%	
12	Construction of Drains, soling, Re-soling & Tuff Tile Ward No. 3 Gojra	7/4/2018	29-09-2018	1.000	//	100%	
13	Construction of Drains, Soling & Re-soling Ward No. 4 Gojra.	6/4/2018	29-09-2018	1.000	//	100%	
14	Construction of Drains, Soling, Re-soling, Sewerage & Tuff Tile Ward No. 5 Gojra	7/4/2018	29-09-2018	1.000	//	100%	
15	Construction of Drains, Soling, Re-soling & Sewerage Ward No.6 Gojra.	6/4/2018	29-09-2018	1.000	Scheme completed	100%	payment is due
16	Construction of Soling, Re-soling & Sewerage, Tuff Tile Ward No. 7 Gojra	6/4/2018	29-09-2018	1.000	Work completed	100%	
17	Construction of Drains, Soling & Re-soling etc. Ward No. 8 Gojra	7/4/2018	29-09-2018	1.000	//	100%	
18	Construction of Tuff Tile Ward No. 9 Gojra	6/4/2018	29-09-2018	1.000	//	100%	
19	Constn: of Drains, Soling, Re-soling, Sewerage & Tuff Tile etc. Ward No.10 Gojra	7/4/2018	29-09-2018	1.000	//	100%	
20	Construction of Drains, Soling, Re-soling & Tuff Tile Ward No. 11 Gojra	6/4/2018	29-09-2018	1.000	//	100%	
21	Constn: of Drains, Soling, Re-soling, Sewerage & Tuff Tile Ward No. 12 Gojra	6/4/2018	29-09-2018	1.000	//	100%	
22	Construction of Drains, Soling, re-soling, & PCC Ward No. 13 Gojra.	6/4/2018	29-09-2018	1.000	//	100%	
23	Construction of Soling, Sewerage & Tuff Tile Ward No. 14 Gojra	7/4/2018	29-09-2018	1.000	Work in progress	70%	Site problem
24	Construction of Drains, Soling, Re-soling, PCC, Tuff Tile, & Sewerage Ward No. 15 Gojra.	7/4/2018	29-09-2018	1.000	Work completed	100%	
25	Construction of PCC & Improvement of Park Ward No. 16 Gojra.	6/4/2018	29-09-2018	1.000	Work completed	100%	
26	Constn: of Drains, Re-soling, Sewerage & Water Supply pipe Ward No. 18 Gojra	7/4/2018	29-09-2018	1.000	Work in progress	45%	Site problem
27	Construction of Drains, Soling, Re-soling, Sewerage & Tuff Tile Ward No. 19 Gojra.	6/4/2018	29-09-2018	1.000	Work completed	100%	
28	Construction of Sewerage, Tuff Tile, & Water Supply Ward No. 20 Gojra	6/4/2018	29-09-2018	1.000	Work completed	100%	

29	Construction of Drains, Re-soling & Sewerage Ward No. 21 Gojra	6/4/2018	29-09-2018	1.000	Work completed	100%	
30	Construction of Drains, Soling, Re-soling & Water Supply Ward No. 22 Gojra	6/4/2018	29-09-2018	1.000	//	100%	
31	Construction of Drains, Soling, Re-soling & Water Supply Ward No. 23 Gojra	6/4/2018	29-09-2018	1.000	Work completed	100%	
32	Construction of Drains, Soling, Re-soling & Water Supply Pipe Ward No. 24 Gojra	6/4/2018	29-09-2018	1.000	Work completed	100%	
33	Construction of Drains, Soling, Re-soling & Water Supply pipe Ward No. 25 Gojra	6/4/2018	29-09-2018	1.000	//	100%	
34	Construction of Drains, Soling, Re-soling etc. Ward No. 26 Gojra.	7/4/2018	29-09-2018	1.000	Work in progress	40%	Site problem
35	Construction of Drains, soling, Re-soling & Tuff Tile Ward No. 27 Gojra	7/4/2018	29-09-2018	1.000	Work completed	100%	
36	Construction of Drains, Soling, Re-soling & Tuff tile etc. Ward No. 28 Gojra	7/4/2018	29-09-2018	1.000	Work completed	100%	
37	Construction of Drains, Soling & Re-soling Ward No. 29 Gojra	6/4/2018	29-09-2018	1.000	Work completed	100%	
38	Construction of Drains & Soling Ward No. 30 Gojra	7/4/2018	29-09-2018	1.000	Work completed	100%	
39	Construction of Drains, Soling & Tuff Tile Ward No. 31 Gojra	6/4/2018	29-09-2018	1.000	//	100%	
40	Construction of Drains, Soling & Tuff Tile Ward No. 32 Gojra.	6/4/2018	29-09-2018	1.000	//	100%	
41	Construction of Drains, & Tuff Tile Ward No. 33 Gojra	6/4/2018	29-09-2018	1.000	Work completed	100%	
42	Construction of Drains, Soling Re-soling & Tuff tile Ward No.34 Gojra	6/4/2018	29-09-2018	1.000	//	100%	
43	Construction of Drains, Soling & Re-soling Ward No. 35 Gojra.	6/4/2018	29-09-2018	1.000	//	100%	
44	Construction of Drains, Soling & Sullage Carrier Ward No. 36 Gojra.	7/4/2018	29-09-2018	1.000	//	100%	
45	Construction of Drains, Soling & Re-soling Christian Colony Gojra	7/4/2018	29-09-2018	0.500	//	100%	
46	Construction of Drains, Soling etc. Hussania Colony, Difance Colony/ Ghausia Park Gojra.	6/4/2018	29-09-2018	0.500	Work completed	100%	
47	Construction of Drains, Soling, Re-soling & Sewerage Garh Mohallah, Kacha Gojra.	6/4/2018	29-09-2018	0.500	Work completed	100%	
48	Construction of Drains, Soling & Re-soling, Tuff Tile etc. Samanzar	7/4/2018	29-09-2018	0.500	Work completed	100%	

	Colony Gojra.				Payment is due		
49	Construction of Drains, Soling & Re-soling etc. Nai Mandi/ Kot Ghulam Muhammad Gojra.	7/4/2018	29-09-2018	0.500	Work completed	100%	
50	Construction of Drains, soling & Re-soling, Tuff tile etc. Asghar Colony Gali No. 1, 2, 3 Gojra.	7/4/2018	29-09-2018	0.500	Work completed	100%	
51	Construction of Drains, Soling & Re-soling, Tuff tile etc. Gali No. 1 to 8 New Plot Gojra.	6/4/2018	29-09-2018	0.500	//	100%	
52	Construction of Drains, Soling & Re-soling etc. Chamni Peer road & Chamni Peer Colony Gojra	6/4/2018	29-09-2018	0.500	//	100%	
53	Construction of Drains, Soling & Re-soling, Tuff tile etc. Gali No. 12, 13, 14 New plot Gojra	6/4/2018	29-09-2018	0.500	//	100%	
54	Construction of Drains, Soling, Re-soling & Water Supply Tariq Abad, Imamia Colony Gojra.	6/4/2018	29-09-2018	0.500	//	100%	
55	Improvement of Filtration Plants City Gojra.	7/4/2018	29-09-2018	0.500	Work in progress	50%	Pending due to Shifting of filtration plant
56	Improvement/Repair of Servant Quarters M.C. Gojra	7/4/2018	29-09-2018	1.000	Work Completed	100%	Payment is due
57	Improvement/Construction of New Felth Depot City Gojra.	7/4/2018	29-09-2018	0.700	Work completed	100%	
58	Rising of Manhole, Laying of Manhole cover, RCC Sewer pipe, Slabs, Construction of Drains, Soling, Re-soling, Sullage Carrier, Manholes, Gully Grating etc. City Gojra.	7/4/2018	29-09-2018	1.000	//	100%	
59	Improvement/Repair, Decorate and Installing of lights etc. Under pass Gojra	6/4/2018	29-09-2018	1.000	Work completed	100%	Payment is due
60	Improvement/Repair of Residence of Chief officer M.C. Gojra	7/4/2018	29-09-2018	0.300	Scheme completed in saving.	100%	
<b>Year 2018-19</b>							
1	Repair/ Patch work of different roads City Gojra	15-11-2018	15-05-2019	0.500	Work completed	100%	
2	Raising of manholes, manhole covers, slabs, Laying of R.C.C. Sewer pipe Construction/repair of Drains, manholes, Gulli grating, Soling	15-11-2018	15-05-2019	1.00	Work completed	100%	

	and Re-soling etc. City Gojra.						
3	Construction/Repair of Sullage Carrier (for disposal) Siraj Town Toba road & Laying of Soling etc. different Places in City Gojra.	28-03-2019	27-05-2019	0.500	Work completed	100%	
4	Raising of manholes, Laying of manholes cover, R.C.C. Sewer pipe, Slabs Construction of Drains, Soling, re-soling, manholes, Gully Grating etc. city Gojra.	28-03-2019	27-09-2019	1.00	Work completed	100%	
5	Supply of 2-Nos. Sullage pump, Desil Engine with trally ½ cusec. discharge and 40' head i/c all accessories, suction flexible pipe with flex valve (best quality) Satisfaction of Engineer Incharge at different places of the city Gojra for disposal of waste water.	28-06-2019	27-08-2019	1.120	Work completed	100%	
6	Improvement/Repair of Eid Gah and different Parks City Gojra	24-06-2019	23-10-2019	0.850	Work completed	100%	Payment is due
7	Laying of Tuff Tile etc. Habib Park Street No.1 (Locked Street) in front of Afzal Furniture Workshop 298/JB road New Plot, New Model Town Street No. 5 and Civil Club Gojra.	28-06-2019	27-09-2019	1.400	Work Completed	100%	
<b>Year 2019-20</b>							
1	Improvement and Patch work of roads of Muharram-ul-Harram routes City Gojra.	4/9/2019	7/9/2019	0.500	Work completed	100%	